

Panola County Runway Repair Update 06/12/17

1. Filled 100% of excavation with select fill material
2. Density and Compaction tests passed during filling.
3. Completed priming on Friday, 6/9.
4. Pending weather delays, anticipate laying and completing asphalt today



Runway Repair Schedule

(as of 06/12/2017)

Runway Repair	96 days	2/6/17	6/19/17
Site Assessment	1 day	2/6/17	2/6/17
Survey	1 day	2/9/17	2/9/17
KSA Proposal Development	5 days	2/13/17	2/17/17
KSA Bid Package Development	35 days	2/20/17	4/7/17
Issue for Review	7 days	2/20/17	2/28/17
Internal DCP Approval	5 wks	3/6/17	4/7/17
County Approval	4 wks	3/6/17	3/31/17
Meeting with County to Discuss Contracting	1 day	4/25/17	4/25/17
Issue Bid Package to Contractors	1 day	4/26/17	4/26/17
Bidders Onsite Airport Meeting	1 day	5/4/17	5/4/17
Bid Evaluation	4 days	5/9/17	5/12/17
Bids Due	1 day	5/9/17	5/9/17
KSA Bid Evaluation	2 days	5/10/17	5/11/17
County & DCP Approval	1 day	5/12/17	5/12/17
Subcontract Agreement	5 days	5/15/17	5/19/17
Pre-Construction Meeting	1 day	5/22/17	5/22/17
Construction	20 days	5/22/17	6/15/17
County Acceptance of Completion	1 day	6/19/17	6/19/17

